International Journal of Innovations in Civil Structures and Materials
Volume2, Issue 01 2026

Contemporary Methods for Installing Pre-Engineered Steel Structures

MD. SUMON REZA, SHAMMYA AZAD
Department of Civil Engineering,

Research Article
Received:23-12-2025 Revised:02-01-2026 Accepted:10-01-2026 Published:20-01-2026

ABSTRACT

The PEB system is the latest innovation in our industry's construction sector. Significant benefits include a less expensive solution, simpler manufacture, and faster installation, all of which save down on expenses. This piece of art depicts the steel building installation process, which begins with the on-site collection of steel materials and continues with their assembly into a building. In a nutshell, this procedure entails unloading, lifting, positioning, and bolting together individual pieces to form a whole. Timely, risk-free, and cost-effective completion of the procedures is essential. The installation cost can range from 10 to 12 percent of the total project cost, with the main factor being the building's installation pace. Careful installation will save costs while preserving safety. The building's structural integrity and the safety of the installation processes may be guaranteed in this way. The installation method is detailed in this article to help you focus on all the important parts.

KEYWORDS: Installation Process, Pre-Engineered Steel Building, Colum, Rafter, Purlin, Sheeting.

INTRODUCTION

Buildings are erected in a safe and precise manner as much as feasible throughout the installation phase. Assembling a building entails positioning, aligning, and fixing its components to its foundations. Careful preparation is required to boost the building velocity while guaranteeing a safe procedure. Maintaining an easy-to-follow installation sequence and careful preparation are essential components of good planning. We try to reduce expenses by minimising the time on site since time is money [1]. All site works are expensive. Time on site may be reduced by measuring standardisation, tolerances, structural type, and floor systems. In order to quickly set up a sturdy device, a well-planned installation procedure is required. The current state of pre-engineering building structures (PEBs) allows for faster construction times while still meeting all safety standards, which in turn reduces the time it takes to install a building. PEB materials are transported to the construction site in their whole from a central location, supported by a basic structural steel framework [2]. Currently, PEB construction is preferred over conventional building methods by 60% of low-rise structures in the US [3]. The industrial, residential, and institutional sectors all require rapid development. A pre-engineered building (PEB) is one that has been designed to make the most efficient use of both time and money [4].

METHODOLOGY

Some site and corporate visits were required to conduct this research. From the very beginning to the very end, we watched as a steel framework was installed. We carefully record all the concerns related to the processes. Two main research methods, exploratory and descriptive, formed the basis of the study. A set of installation locations was selected at random. The data we gathered on-site are the mainstay of this investigation. The theory and practice of pre-engineered steel construction have been the subject of much research. [5] will emphasise the most recent innovations and replacement procedures used for pre-engineered steel buildings.

PRE-ENGINEERED BUILDING (PEB)

Designed by PEB contractors or PEB suppliers, pre-engineered buildings (PEBs) are constructed using the finest available raw materials and procedures

that adequately meet the structural and aesthetic design specifications in civil engineering. These structures are known as Pre-Engineered Metal Buildings (PEMB) in the South Asian industrial sectors. Engineered Metal Buildings (EMBs) and other computer-aided designs often use it to cut down on pre-engineering work.
In most cases, main frames are only two dimensions tall. Some design regulations need more complex research, such as 3D analysis, and the use of more sophisticated computer-aided design tools, materials, and industrialisation capabilities have led to the rise of pre-engineered building forms such manufactured structures [6].
Z and C types of cold formed elements are utilised as supplementary structural members to secure and support the outside sheets. The building's outer cladding might be made of roll-formed profiled metal sheets, precast concrete, masonry blocks or glass [7].

BUILDING LENGTH, W

IDTH AND HEIGHT

Measured from the outside of the flanges connected in the end wall columns to the outside of the flanges in the opposing end wall columns, the building length is a crucial measurement. To find the building's width, measure the distance between the outside of the eave strut of one sidewall and the outside of the eave strut of an additional sidewall [8]. The distance between the bottom of a main structural column's base plate to the top of the eave strut is the eave height, or the total height of a building [9].

ROOF SLOPE (X/10)

Roof slope is the angle measured from the inclined roof plane with relate to horizontal face [10].

PEB ADVANTAGES

- Ability to span long distances
- Faster occupancy
- Cost efficient
- Low-cost maintenance
- Unique and visually agreeable architecture designs
- Time efficient
- Light weight
- Greater durability
- Higher tensile strength




Figure-1: Pre-Engineered Building Components.

ROOF PURLIN AND WALL GIRT

Roof purlin which is set to peak flanges of rafters of clip that is bolted to rafters and the purlin web bolted to that clip [8]. Wall girt, that is set to peak flange of side wall columns [3].

ROOFING AND CLADDING MATERIALS

Roofing and cladding materials are used for PEB structure reason case to their durability, strength and capability to resist wind pressure, high temperature, weather etc [9].

INSULATION AND SKYLIGHT

Insulation is the materials which helps to diminish total building heat consumption, creates better comfort for the people and equipments within the building and can diminish HVAC components. PEB system provide natural system of roof lighting which is better working environment with no electricity cost and give enormous benefits[10].

ANCHOR BOLT SETTING AND CHECKING

This is the first step which needs anchor bolt fixing plan to where anchor bolts are casted and checked for agreement with particulars provided. It ensures by inspect it approximately that the relevant templates fit smoothly over bolting allocation. If they don't fit the bolts are fixed straight up by using the tube without harmful threads of bolts. This ensure correct and appropriate Installation [1].




Figure-2: Detail of Anchor Bolts Setting.

MATERIAL HANDLING, UNLOADING AND STORING

A huge time and hitching can be saved if the structure parts are unloaded at the structure territory according to a pre plan. suitable location and handling of materials will reduce avoidable handling [11]. A mobile crane or a forklift is important for unloading the PEB building materials. One can use a tractor with a fork as well. Care has to take always to keep away from damage components [12].




Figure-3: Materials Lifting and storage [13].

STRUCTURAL FRAMING

The layout, get-together and Installation of steel components must be done by respective personnel, knowledgeable in rigs and can handle the light steel items in a secure way. Improper handling is the result of injury, delays and unwanted extra costs. This is extremely right for lifting assemble rafters for large buildings [13]. Locations of structural materials are

1. All columns and rafters are normally unloaded near their individual erection positions on ready blocking and placed for simple Installation.
2. End walls must be laid out at every end of slab with columns close to individual anchor bolts.
3. Hardware packages must be located centrally, usually along one sidewall near to center of building.
4. Depending on figure of bundles roof purlins and wall girts are generally stored next to sidewalls free of other components.
5. Sheeting materials are usually placed along with one or both sidewalls off floor and inclined to one last part to support drainage at the time of rainfall.
6. Accessories materials are generally unloaded on a edge of the slab or off to the slab close to one side of building to maintain them out of as much as possible from the useable area throughout the steel materials Installation.




Figure-4: Materials placement [13].

INSTALLATION PROCEDURE

One can prepared to begin installing the PEB structure when all pre-Installation job is done, inspected and approved by Quality Control with register completed.

BOLTING OF THE RIGID FRAMES

We have to clean all the dust and debris from top face of foundation and then outline and bolt base plates tightly to the concrete, before bolting the rigid-frame [14]. One must have to use suitable washers between the plates and nuts. Layout the assemble column and rafter at each pair of base plates, by using nut bolt on each part of base plate to perform as pivots in raising the structural frame. To make line up plate holes use drift pins if wanted.




Figure-5: Installation Tools and Frame Assembly.

FRAME INSTALLATION

One can normally apply gin post to lift the end frame of building. To protect from buckle of frame when it is being lifted, fix a bridle firmly to every side of frame under the join connection and also to the crest on the rafter. Dive a drift pin in the frame to avoid the bridle from slip up. Fix the gin pole with a hunk at the top. One can also use a mobile crane or other equipment to lift frames into position with the subsequent suggested method [14]:

1. Lift the columns, bolt them with base plates, and support them in rigid place.
2. Erect all wall girts to maintain the columns as firm as possible.
3. Bolt the rafter together and erect the gable column and end wall header.
4. Locked the guy lines with tag lines to the rafters.
5. Erect the rafter into location on peak of columns and bolt them in position.
6. If the second frame is in secured position, erect all the purlins, gable angles and louver angles.
7. Erect brace rods and bring into line first bay. First bay has to be aligned prior to installing other bays.




Figure-6: Frame Installation.

COMPLETING AND PLUMBING FIRST BAY

When the first internal all frames have been situated, all purlins, wall girts and eave struts must be installed in braced bay and whole bay plumbed, align and braced before going on advance. If these bays are appropriately and correctly plumb and brace, the rest materials to a large volume, will automatically plumb and make straight when erected [11].

BRACINGS

Bracing rods must be installed in initial bay installed. These rods are the major significance since they hold frames in a vertical location. Never omit the brace rods, either sidewall or roof.

SAG RODS

Sag rods which are use to grip purlins and girts in a straight procession. First erect sag rods which join two purlins at crest of building. Each rod has to attach from the peak hole of one purlin throughout the underside hole of next purlin. One has to utilize two nuts at the end, one on each surface of each purlin. Fine-tune nuts on those rods, so purlins are held in a straight line and firm.

BRACE AND BASE ANGLE

After more than two bays have been erected, element of erection crew can be assigned to erect the crossways brace angles. To erect the brace angles, place the notched part next to the structure flange and turn it into position. Diagonal brace angles are needed to hold up inner flange of frame. Be sure to install them so that, they are taut[13].

NUT BOLT TIGHTENING:

After installation of all primary and all secondary members all the nut bolt should be tight properly.




Figure-7: Skeleton of PEB Builing after Installation.

INSULATION

A pre-engineered steel structure can be insulated in many ways. Insulation made of fibreglass is by far the most common. Regardless of whether the insulation is intended for heating or cooling, it must include a steam barrier on one face that faces the inside of the structure [15]. To make handling the roof insulation easier, measure the distance from the eaves and cut the insulation accordingly, leaving about 2 feet of excess length. To insulate the inside of a building, start at one wall and spread out insulation across the purlins and steam barrier. Stretching the insulation creates a solid and smooth surface.




Figure-8: Wall and Roof Insulation installation.

SAFETY FOR ROOFING WORK

Working at the roofing area in installation of roof structural, insulation or roof panels requires proper training, accurate equipment and steady awareness to lessen the risk of falls. Solid hats must be ware on the working sites to avoid injury from falling matter. Safe working practices on all installation duty should be cautiously reviewed with Installation crews prior to start each work.

All primary and secondary building materials should be erected plumbed and tightened the bolts correctly before sheeting of building is started. Wall and roof panels should quality products and must be handled with special care [13]. At time of unpacking sheets, select them up and separate; never slip one panel above another. At lifting time of panels, hold long panels to avoid buckling.

SHEETING




Figure-9: Wall and Roof Sheeting.

FASTENER ERECTION

Proper fastener erection is one of the most significant steps when erecting roof panels. Drive the fastener properly, until it is firm and the washer is tightly seated. Should not overdrive the fasteners [12]. Use the appropriate instrument to fix fasteners. A fastener driver of 1700-2000 rpm must be used for all self-drilling screws. For self-tapping screws, 500-600 rpm fastener driver should be used. Remove worn sockets, which can source the fastener to vibrate during erection.



Figure-10: Fasteners tighten system.

FLASHING, TRIM AND GUTTER

Proper erection of flashing, trim and gutter must not be overemphasized. The whole looking of the completed building depends mainly on worth of installation of flashing, trims and gutters. All gutter and flashing lines must be straight. Lapping and end joints must be strongly controlled.

MASTIC SEALANTS

Accurate mastic sealants application is significant to the weather stiffness of structure. Mastic must not be extended at moment of installed. It should be apply to the fresh and dry surfaces. During warm weather, store mastic in a cool and dry place. In cold climate mastic should be kept warm until use. After mastic applied, maintain caring paper in place until panel is set to erect**.**



Figure-11: PEB building after Installation.

CONCLUSION

Properly supporting the building's weight during installation is an absolute must. Strict oversight is required at the highest level. It is important to keep up with the upkeep of the EHS guidelines. Make sure there is enough illumination and safety precautions in place if the installation is happening at night. Avoid wasting time and energy by not handling steel materials by hand. Collapses of structures do occur during the installation stage. Because of the increased importance of the process, it is crucial to read the installation instructions carefully so that you can comprehend it and keep it up properly. Accordingly, the risk of accident is reduced by following the correct rules and regulations pertaining to the machinery, personnel, instruments, and setup. The more we stick to the right plan, the faster and safer the construction will be finished.

REFERENCES

I. "Guidelines for Installation process of Pre-Engineered Building," no. 5, pp. 404-408, 2015, by I. S. A. Shah and P. M. B. Kumthekar. "Comparative Study between Pre-Engineered RCC Structure and Usual RCC Structure," 2017, vol. 5, no. 2, pp. 1714-1717, by T. Izhar, J. Nayak, and N. Mumtaz. "MAIN FRAME DESIGN OF PRE-ENGINEERED BUILDING," by III. A. Dubey, 2016, vol. 3, no. 11, pp. 12–18. The article "COST EFFECTIVENESS OF MULTI STOREY CSB &" by M. Nakum, J. Zala, and D. Shah appears in volume 4, issue 1. 4, 2017, pages 264-268. The article "Comparison of Pre Engineering Building and Steel Building with Cost and Time Effectiveness." was published in 2014 and can be found in volume 1, issue 10, pages 487-490.
"A Study On Pre-Engineered Building - A Construction Technique" by S. Bhagatkar, S.

V. Bhagatkar, and F. I. Shaikh was published in the International Journal of Engineering Research and Applications in 2015, volume 5, issue 3, pages 5-9.
VII. "Comparative Study of Preengineered and Conventional Industrial Building," Indian Journal of Science and Technology, volume 8, issue 32, pages 14499–14502, 2015, authors L. Maria Subashini and S. Valentina.
Review of Traditional Steel Construction Methods and Their Comparison by S. Wankhade and P. P. S. Pajgade, VIII.

Volume 2, Issue 5, Pages 271-276, 2014, in the field of pre-engineering building.
9. "Overview of Pre-Engineered Buildings," no. 6, 2016, by A. P. Mehendale, P. A. K. Gupta, and P. D. B. Desai.
Journal article X.I., "A Study on Pre Engineered Steel Building Structures," 2015, pages 18622-18629.
XI. "Prefabricated Steel Building Installation Manual" by Mueller Inc.
Section XII of the "INSTALLATION AND SAFETY MANUAL" published by Rigid Building Systems in 2002 includes sections on panels, endwalls and fasteners.
Page 120 of the 2016 ARMSTRONG Steel "Installation and Safety Manual" is XIII. Notes.
Chapter 17: Pre-Engineered Structures (P. Buildings, K. Buildings, S. Towers, and A. Towers, pp. 1–51). Icon Engineered Building Solutions' "Installation & Safety Manual."
Chapter XV.